


Foothill Trunk Line Unit 3 Project and Mainline Improvements Council District 7 Briefing December 14, 2022

Trunk Line Project Manager: Nathan Sheagley Mainline Project Manager: Lyndon Tat

Foothill Trunk Line and Mainline Improvements

Presentation Outline


- 1. TL Project Objectives
- 2. TL Project Description
- 3. TL Current Schedule
- 4. TL Current Status
- 5. TL Traffic Control WA 8
- 6. ML Improvement Description
- 7. ML Current Schedule
- 8. Overall Area Schedule
- 9. Questions



Project Objectives

- Update aging infrastructureIncrease service reliability
- Serve future demands





Trunk Line Project Description


 Install 3 miles of 54-inch diameter pipe (Approximately 1 mile welded steel pipe and 2 miles Earthquake Resistant Ductile Iron pipe)

Phase II

- Five pipe jacking locations
- Crossing at Pacoima Wash



Phase I



Trunk Line Current Project Schedule

Work Hours

Mon-Fri: 7am to 6pm Occasionally Saturday

Current Work Area #8 Start Date: Dec. 2021 End Date: Jan. 2023

10 Completed Work Areas 2, 3, 4, 10, 11, 13, 14, 16, 17, & 18

Work Area	Start	Finish
Trenching Construction (2016A - 2024)		
8	Dec. 4, 2021	Jan. 7, 2023*
19	Fall 2023	March 2024
Microtunneling and Pacoima Wash Crossing (2024 - 2029)		
15	TBD	10 Month Duration
12	TBD	10 Month Duration
6** & 7	TBD	12 Month Duration
9	TBD	6 Month Duration
5	TBD	8 Month Duration
1	TBD	14 Month Duration

*Weather Permitting **Open Trench


Challenges Impacting Schedule

Soil Conditions

- As shown in the picture, large boulders have been encountered during excavation.
- These boulders significantly slow down excavation and shoring installation.



Work Area 8 Traffic Control Phase 2 – 9/22 to 1/23



Foothill Mainline Improvements

Mainline Work Description

Install ~4000 feet of 12-inch to 20-inch earthquake-resilient mainline pipe in 5 work areas. Reconnection of water service, fire hydrant, and TL:

- 1. 57 Fire Hydrant
- 2. 180 Water Service
- 3. 36 Mainline to Trunk Line Connections

Work Hours

Mon-Fri: 9am to 3:30pm; limited Saturdays

Traffic Control

- Maximum of traffic control is 810 feet
- Minimally impactful work (no-K-rail)
- Traffic Control is set-up and removed daily
- Limited daily detour



Open trench for Mainline Work in Areas #1/5/6/9/12

Foothill Mainline Improvements

Mainline Installation December 2022 to August 2023



Water Service & Fire Hydrant Reconnections

Reconnection will follow TL activation



Fire hydrant reconnection



Water service retap

Daily mainline traffic setup/removal

Foothill Schedule

Work Area	Start	Finish	
Trunk Line Trenching Construction (2016A - 2024)			
8	Dec. 4, 2021	Jan. 7, 2023*	
19	Fall 2023	March 2024	
Current Mainline Work			
1,5,6,9,12	Dec. 2022	Aug. 2023	
Trunk Line Microtunneling and Pacoima Wash Crossing (2024 - 2029)			
15	TBD	10 Month Duration	
12	TBD	10 Month Duration	
6** & 7	TBD	12 Month Duration	
9	TBD	6 Month Duration	
5	TBD	8 Month Duration	
1	TBD	14 Month Duration	
Future Mainline Work (2029 - 2031)			
Connections,	FH, Fire Combos, and ML Work	2.5 Years	
*Weather Permitting			

****Open Trench**

Questions

Trunk Line Project Managers

Nathan Sheagley Nathan.Sheagley@ladwp.com (213) 367-3776

Claris Purasinghe <u>ClarisN.Purasinghe@ladwp.com</u> (213) 367-0889

Mainline Project Manager

Lyndon Tat Lyndon.Tat@ladwp.com (213) 367-9002

Manager of Trunk Line Construction Support

Genevieve Han <u>Genevieve.Han@ladwp.com</u> (213) 367-3556

Superintendent

Daniel Arriaga Daniel.Arriaga@ladwp.com (213) 216-7352

Intergovernmental Affairs

Kerry McCorkle <u>Kerry.McCorkle@ladwp.com</u> (213) 367-2312

Community Affairs

Christina Holland <u>Christina.Holland@ladwp.com</u> (213) 367-1076

Assistant Superintendent

Joe Powell Joe.Powell@ladwp.com (213) 798-8357



For More Information www.LADWP.com 1-800-DIAL-DWP